

TOWN OF WEST SENECA



ENGINEERING DEPARTMENT

TOWN SUPERVISOR
SHEILA M. MEEGAN
TOWN COUNCIL
EUGENE P. HART
WILLIAM P. HANLEY, JR.

May 29, 2014

Honorable Town Board
Town of West Seneca

**Re: 2013 Phase 2 & 3 Sewer Rehabilitation
Change Order Approval**

Honorable Board Members,

Please approve Change Order No. 3 for the not to exceed total amount of **\$975,000.00** for the completion of additional sanitary sewer rehabilitation work as requested by the Town Engineer. The original bid price obtained for Phase 2 and 3 Sewer Rehabilitation Contract was approximately \$986,000 under the budgeted amount.

The scope of work involves televising and cleaning the existing sanitary sewers, relining of 8", 15" and 18" sanitary sewer mains, installation of manhole chimney seals, rehabilitation of manholes and grouting of sanitary laterals within the following areas in descending order of priority:

1. East & West Road between Union Road and Angle Road
2. Rosewood Drive
3. Reynolds Drive
4. Brianwood Drive
5. Gervain Drive/Park Lane
6. Cove Hollow
7. 18" Sewer west of the former Houghton College
8. Constitution Avenue/Liberty Lane/Freedom Drive/Centennial Court
9. Other areas as identified by the Engineer

The final Change Order amount will be based on the actual quantities of the work completed as each area is thoroughly evaluated and recommendations for rehabilitation are made.

Please note the scope of work for the future phases of the capital sewer project will be reduced accordingly.

Feel free to contact me with any questions or concerns.

Very truly yours,

A handwritten signature in black ink that reads "Jason A. Foote".

Jason A. Foote, P.E.

Enc.

cc: Files: TB.
Project

Change Order No. 3

Date of Issuance: May 23, 2014

Effective Date: May 23, 2014

Project: Phase 2 & 3 Sewer Rehabilitation	Owner: Town of West Seneca	Owner's Contract No.:
Contract: Phase 2 & 3 Sewer Rehabilitation		Date of Contract:
Contractor: United Survey, Inc.		Engineer's Project No.: 12049.01

The Contract Documents are modified as follows upon execution of this Change Order:

Description:

The Town Engineer has requested United Survey, Inc. (USI) complete a maximum of \$975,000 of additional sanitary sewer rehabilitation work in the following general areas: East & West Road, Rosewood Drive, Reynolds Drive, Brianwood Drive, Gervain Drive, Park Lane, Cove Hollow, Former Houghton College area, Constitution Avenue, Liberty Lane, Freedom Drive, Centennial Court and other areas as directed by the Engineer. These areas have been identified in need of sewer rehabilitation and were targeted for repair in future projects as part of the \$30M capital project. The Contractor has agreed to complete the work based on the revised unit prices as shown on the attachment.

Total Change Order Amount \$975,000.00 (Not to Exceed)

**Note the final Change Order amount will be based on the actual quantities installed.

Attachments (list documents supporting change): (See attached unit prices from United Survey, Inc.)

CHANGE IN CONTRACT PRICE:	CHANGE IN CONTRACT TIMES:
Original Contract Price: \$ <u>4,884,040.00</u>	Original Contract Times: <input type="checkbox"/> Working <input checked="" type="checkbox"/> Calendar days Substantial completion date: <u>June 12, 2014</u> Ready for final payment (date): <u>July 12, 2014</u>
Increase from previously approved Change Orders \$ <u>(14,359.18)</u>	Increase from previously approved Change Orders: Substantial completion (date): _____ Ready for final payment (date): _____
Contract Price prior to this Change Order: \$ <u>4,869,680.82</u>	Contract Times prior to this Change Order: Substantial completion (date): <u>June 12, 2014</u> Ready for final payment (date): <u>July 12, 2014</u>
Increase of this Change Order: \$ <u>975,000.00 (Not to Exceed)</u>	Increase of this Change Order: Substantial completion (date): <u>June 30, 2015</u> Ready for final payment (date): <u>July 31, 2015</u>
Contract Price incorporating this Change Order: \$ <u>5,844,680.82</u>	Contract Times with all approved Change Orders: Substantial completion (date): <u>June 30, 2015</u> Ready for final payment (days or date): <u>July 31, 2015</u>

RECOMMENDED:
By: [Signature]
Engineer (Authorized Signature)
Date: 5/29/14

ACCEPTED:
By: _____
Owner (Authorized Signature)
Date: _____

ACCEPTED:
By: [Signature]
Contractor (Authorized)
Date: MAY 22, 2014

**TOWN OF WEST SENECA
 PHASE 2 & 3 SEWER REHABILITATION
 ADDITIONAL REHABILITATION WORK
 UNITED SURVEY, INC REVISED UNIT PRICES**

ITEM DESCRIPTION	ESTIMATED QUANTITY	UNITS	REVISED UNIT PRICE	ESTIMATED TOTAL AMOUNT
Lining 8" Sewer Mains	14,400	LF	\$26.30	\$378,720.00
Lining 18" Sewer Mains	1,402	LF	\$126.00	\$176,652.00
Install New Chimney Seal In Sanitary Manhole	156	EA	\$204.00	\$31,824.00
Line Existing 4' or 5' Diameter Manhole	1,263.18	VF	\$210.00	\$265,267.80
Reinstate Existing Tie in's and Grouting of Sewer Laterals	242	EA	\$300.00	\$72,600.00
Clean and Televis 8" Sewer Mains	14,400	LF	\$3.45	\$49,680.00

\$974,743.80

Note: Quantities show above are approximate and are only used as a basis to establish the prioritized scope of work. The final Change Order amount will be based on the actual quantities multiplied by the unit prices noted above and \$975,000 or less.